

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 10/3/21 – 10/9/21

The following is a list of activities expected to take place:

- SOE drilled H pile installation:
 - This work is projected to be complete by beginning of the week and the drill rig demobilizing will begin Monday or Tuesday.

- Onsite recharge of dewatering and soil management:
 - Crushed concrete work platform construction and stockpiling of excess soils in preparation of disposal will all be occurring at both the southern and northern ends of the site.
 - Pending the soil disposal facility's schedule, potential offsite trucking of excess soil volume will commence.

- Slurry guide wall installation:
 - Guide wall excavation, forming and concrete pouring will continue this week, running "south to north." This requires daily concrete truck deliveries.
 - Mobilization of Slurry Wall Equipment and plant setup.

- Consigli Field Office delivery and set-up:
 - The Consigli field office has been delivered and assembled at the northeast corner of the site.

- Utility Monitoring Points:
 - The installation of the Utility Monitoring Points which are required in Chestnut and Fitchburg Streets, will begin this week. This is pending scheduling confirmation.
 - There are +/- 19 monitoring points to be installed in these locations and this work will take 4-5 days. There will be a construction presence in these roadways in order to install these monitoring points.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction