

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 9/19/21 – 9/25/21

The following is a list of activities expected to take place:

- Complete pre-trenching with flowfill for slurry guide walls by end of the week.
- SOE drilled H pile installation:
 - This is a continuation of the pile installation work started in the northern portion of the lot last week.
 - This week's pile works will shift to the far south on Monday, 9/20, with the pile install work progressing northerly on a daily basis.
- TCE soils:
 - Soil treatment concluded last week. Following the second round of treatment of this remaining area, verification samples will be collected this week to confirm the goals of the treatment have been achieved.
- Onsite recharge of dewatering and soil management:
 - Continuing onsite recharging of current perched water along with general soil management.
 - Pending the soil disposal facility's schedule, potential offsite trucking of excess soil volume will commence.
- Mobilization of Slurry Wall Hydromill equipment:
 - Pending equipment availability, late next week mobilize and assemble the slurry wall hydromill equipment at northern end of parking lot.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction