

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 9/26/21 – 10/2/21

The following is a list of activities expected to take place:

- SOE drilled H pile installation:
 - This is a continuation of the pile installation from last week.
 - This work is projected to be complete by the end of next week with the drill rig demobilizing +/- Friday, 10/1.
- TCE soils:
 - Soil treatment concluded last week. Additional sampling will be collected this week to confirm the goals of the treatment have been achieved.
- Onsite recharge of dewatering and soil management:
 - Continuing onsite recharging of current perched water along with general soil management.
 - Pending the soil disposal facility's schedule, potential offsite trucking of excess soil volume will commence.
 - Crushed concrete work platform construction and stockpiling of excess soils in preparation of disposal will all be occurring at both the southern and northern ends of the site.
- Slurry guide wall installation:
 - This work commenced on 9/23 at the southwest corner of the site, and will continue this week, starting in a counter-clockwise fashion until midweek, transitioning to a "south to north" direction later in the week.
- Consigli field office delivery and set-up:
 - Commencing on 9/29, the Consigli field office is to be delivered & assembled in the site's northeast corner.
- Utility Monitoring Points:
 - The installation of the utility monitoring points which are required in Chestnut and Fitchburg Streets, will begin either end of this week or early the week of 10/4. This is pending scheduling confirmation.
 - There are +/- 19 monitoring points to be installed in these locations and this work will take 4-5 days. There will be a construction presence in these roadways in order to install these monitoring points.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction