

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 10/10/21 – 10/16/21

The following is a list of activities expected to take place:

- No work to occur on Monday, 10/11 due to Columbus Day holiday.
- Soil Management:
 - Crushed concrete work platform construction and stockpiling of excess soils in preparation of disposal will all be occurring at both the southern and northern ends of the site. This work will require intermittent use of the south gate at the corner of Chestnut Street and Fitchburg Street.
 - Potential offsite trucking of excess soil.
- Slurry Guide Wall Installation:
 - Guide wall excavation, forming and concrete pouring will continue this week, running from south to north. This requires daily concrete truck deliveries.
 - Continue slurry wall equipment and plant setup.
- Utility Monitoring Points:
 - The installation of the utility monitoring points, which are required in Chestnut and Fitchburg Streets, will continue this week.
 - There are +/- 19 monitoring points to be installed in these locations and this work will take 4-5 days. There will be a construction presence in these roadways in order to install these monitoring points.
- Equipment Mobilization:
 - Mobilization of a crane to unload slurry wall reinforcing steel and rebar cages. This work will require intermittent use of the south gate at the corner of Chestnut Street and Fitchburg Street.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction