

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 10/24/21 – 10/30/21

The following is a list of activities expected to take place:

- Soil Management:
 - Crushed concrete work platform construction and stockpiling of excess soils in preparation of disposal will all be occurring at both the southern and northern ends of the site. This work will require intermittent use of the south gate at the corner of Chestnut and Fitchburg Streets.
 - Potential offsite trucking of excess soil.

- Slurry Guide Wall Installation:
 - Guide wall excavation, forming and concrete pouring will continue this week, running south-north. This requires daily concrete truck deliveries.
 - Complete slurry wall equipment and plant set up.

- Equipment Mobilization: Slurry Wall Reinforcing & Construction:
 - Continued crane use to receive and offload slurry wall reinforcing steel and rebar cages.
 - Commence slurry wall construction at the south end of the site. This work includes excavation, installation of reinforcing steel, and the placement of concrete.
 - This work will require intermittent use of the south gate at the corner of Chestnut Street and Fitchburg Street, with the potential for some workdays to extend into the early evening hours. If this timing pushes beyond the 7PM City Ordinance, Consigli will seek prior approval from the City of Somerville. However, all efforts will be made to avoid extending hours when possible.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction