

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 10/31/21 – 11/6/21

The following is a list of activities expected to take place:

- Soil Management:
 - Offsite trucking of excess soil. Soils will be loaded from the south end slurry walls to the soil stockpiles in the north end.
 - Trucks will be entering the site via a new gated opening to be created south of the field office, and exiting the site via the main north end gate.
 - Trucking frequency is anticipated at 15-18 trailers daily.

- Slurry Guide Wall Installation:
 - Daily activities including excavation, rebar tying, rebar installation, and casting of concrete.
 - Activities will include daily use of the south gate for deliveries and utilize cranes, excavators, and front-end loader equipment, predominantly in the south and south central portions of the new buildings' footprint.
 - Activities may also include longer work days, up to or slightly after 7PM. If the work exceeds the 7PM City Ordinance due to a longer concrete pour, Consigli will seek prior City approval. All efforts will be made to avoid extending hours when possible.

- SOE H Piles Cut Down:
 - SOE H piles to be cut down to their final top of pile elevations to prep for painting. (+/- 3" cutdown from current)

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction