

# **28 CHESTNUT**

---

## **NORTH RIVER LEERINK**

### **Construction Update For 28 Chestnut Street**

Scheduled Activities for Week of 11.13.21 – 11.20.21

The following is a list of activities expected to take place:

#### **Saturday, 11/13, will be a workday with a partial crew.**

- Work shift will start at 9AM and is projected to conclude by 5PM.
- The focus of this workday will be at the north end of the site for winterization of the slurry plant.

#### **Soil Management:**

- Offsite trucking of excess soil. Soils will be loaded from the south end slurry walls to the soil stockpiles at the north end.
- Trucks will be entering the site via the south gate, and then exit the site via the main north gate.
- Trucking frequency is anticipated at 25 trailers daily.

#### **Slurry Guide Wall Installation:**

- Daily activities will include excavation, rebar tying, rebar installation, and concrete casting.
- Activities will include daily use of the south gate for deliveries, and utilize cranes, excavators, and front-end loader equipment.
- These works are predominantly in the south and south central portions of the new buildings' footprint.
- Activities may also include longer work days, up to or slightly after 7PM. If the work exceeds the 7PM City Ordinance due to a longer concrete pour, Consigli will seek prior City approval. All efforts will be made to avoid extending hours when possible

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction