

# 28 CHESTNUT

---

## NORTH RIVER LEERINK

### Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 11.20.21 – 11.27.21

The following is a list of activities expected to take place:

**Saturday, 11/20, will be a workday with a partial crew.**

- The focus of this workday will be at the north end of the site for winterization of the slurry plant.
- Work shift will start at 9AM and is projected to conclude by 5PM.
- Consigli has purposefully scheduled no site work other than this remaining winterization effort at the north end of the site to respect Open Studios hosted by the Brickbottom Artist Lofts.

**Soil Management:**

- Offsite trucking of excess soil. Soils will be loaded from the south end slurry walls to the soil stockpiles in the north end.
- Trucks will enter the site via the central gate, and exit via the main north gate.
- Trucking frequency is anticipated to be 25 trailers daily.

**Slurry Guide Wall Installation:**

- Daily activities include excavation, rebar tying, rebar installation, and concrete casting.
- Activities will include daily use of the south gate for deliveries and utilize cranes, excavators, and front end loader equipment.
- These works will be predominantly in the south and south central portions of the new buildings' footprint.
- Activities may also include longer work days, up to or slightly after 7PM. If the work exceeds the 7PM City Ordinance due to a longer concrete pour, Consigli will seek prior City approval. All efforts will be made to avoid extending hours when possible.

***Thanksgiving Day, Thursday, 11/25, there will be no demo work.***

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction