

# 28 CHESTNUT

---

## NORTH RIVER LEERINK

### Construction Update For 28 Chestnut Street

Scheduled Activities for Week of 11.28.21 – 12.4.21

The following is a list of activities expected to take place:

#### **Soil Management:**

- Offsite trucking of excess soil. Soils will be loaded from the south end slurry walls remaining in the south end of the building's footprint.
- Trucks will enter and exit the site via the south gate, leaving the Brickbottom neighborhood traveling north onto Chestnut Street.
- Trucking frequency to be approximately 25 trailers per day.

#### **Slurry Guide Wall Installation:**

- Daily activities to include excavation, rebar tying, rebar installation, and concrete casting.
- Activities will include daily use of the south gate for deliveries, utilizing cranes, excavators, and front-end loader equipment.
- Slurry wall construction work is COMPLETING in the south and south-central portions of the new buildings' footprint and will transition to the north and north central.
- Activities may also include longer work days, up to or slightly after 7PM. If the work exceeds the 7PM City Ordinance due to a longer concrete pour, Consigli will seek prior City approval. All efforts will be made to avoid extending hours when possible.

#### **Saturday, 12/4, will be a workday:**

- Reset of the slurry pipeline from the south end of the site to the central area.
- Resetting of the slurry pipeline allows for detailed excavation and cap beam installation to begin in December at the south end of the site.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction