

# 28 CHESTNUT

---

## NORTH RIVER LEERINK

### Construction Update For 28 Chestnut Street

#### Scheduled Activities for Week of 11.7.21 – 11.13.21

The following is a list of activities expected to take place:

- Soil Management:
  - Offsite trucking of excess soil. Soils will be loaded from the south end slurry walls to the soil stockpiles at the north end of the site.
  - Trucks will be entering the site via a new gated opening to be created south of the field office, and exiting the site via the main north gate.
  - Trucking frequency is anticipated at 15-18 trailers daily.
- Slurry Guide Wall Installation:
  - Daily activities including excavation, rebar tying, rebar installation, and casting of concrete.
  - These activities will include daily use of the south gate for deliveries and utilize cranes, excavators, and front-end loader equipment.
  - These works are predominantly in the south and south-central portions of the new buildings' footprint.
  - Activities may also include longer work days, up to or slightly after 7PM. If the work exceeds the 7PM City Ordinance due to a longer concrete pour, Consigli will seek prior City approval. All efforts will be made to avoid extending hours when possible.
- Saturday (11.6.21) will be a workday with a partial crew.
  - Focus will be on the north end of the site where the remaining slurry guide walls will be excavated and formed in prep of concrete placement on Monday.
  - Work shift will start at 9AM and is projected to conclude by 5PM.
- There is no work planned for Thursday (11.7.21) in recognition of the Veteran's Day holiday.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction