

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street - Scheduled Activities for 1.23.22 – 1.29.22

The following is a list of activities expected to take place:

- **North End Work:**

- The disassembly and demobilization of the slurry wall equipment will continue. This demobilization is at the far north end of the site and will be substantially complete in mid-January.
- Excavation and removal of the slurry guide wall will continue along the northeastern part of the site. Cap beam prep will continue with the use of hydraulic and pneumatic hammers to break up the waste concrete.
- Soil and rubble removal will continue through the center and north gates at approximately 20 trucks per day.

- **South End Work:**

- The south end work continues to be focused on cap beam preparation form and rebar work, as well as additional soil excavation and disposal works. These works will include excavators, loaders and trucking, along with hydraulic and pneumatic hammers to break up the slurry walls' waste concrete in preparation of disposal. Within the southern end of the site, the concrete hammering of waste concrete is anticipated to be completed by Tuesday, January 25th.
- Portions of the cap beam are scheduled to pour on Friday, January 28th, which will require a pump truck. The usage of this south gate will be temporarily suspended during the week of January 24th.
- Pending confirmation from Eversource on their schedule and sequencing, they will be on site to swap the existing transformer at the corner of Chestnut and Fitchburg Streets. Eversource will also be accessing manholes in Chestnut Street throughout the week with 2-3 trucks in the roadway. Once confirmed, we will update Juan of this schedule.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction