

28 CHESTNUT

NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street - Scheduled Activities for 1.29.22 – 2.5.22

The following is a list of activities expected to take place:

- ***With the forecast of heavy snow, Saturday, January 29th, there are tentative plans being made for site activities on Saturday and possibly Sunday to clear and remove snow from the site.***

- **North End Work:**
 - Excavation and removal of the slurry guide wall will continue along the northeastern part of the site. Cap beam prep will continue with the use of hydraulic and pneumatic hammers to break up the waste concrete.
 - Soil and rubble removal will continue through the center and north gates at approximately 30 trucks per day.
 - There will be continued soil management and disposal work, including stockpiling of some soils for onsite reuse at the far northeast corner of the building.

- **South End Work:**
 - The south end work continues to be focused on cap beam preparation form and rebar work, as well as additional soil excavation and disposal works. These works will include excavators, loaders and trucking.
 - Portions of the cap beam are scheduled to pour on February 2nd and 4th, which will require a pump truck. The usage of this south gate will be temporarily suspended during the week of January 31st.
 - Foundation waterproofing will commence later this week.
 - Pending confirmation from Eversource on their schedule and sequencing, they will be on site to swap the existing transformer at the corner of Chestnut and Fitchburg. Eversource will also be accessing manholes in Chestnut Street throughout the week with 2, possibly 3, trucks in the roadway. Once confirmed we will update Juan of this schedule.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction