

# **28 CHESTNUT**

## **NORTH RIVER LEERINK**

### **Construction Update For 28 Chestnut Street - Scheduled Activities for 2.12.22 – 2.19.22**

The following is a list of activities expected to take place:

- **Saturday, February 12<sup>th</sup>, is expected to be a workday. Extended work hours Monday thru Friday are anticipated and will be compliant with the City of Somerville ordinances.**
- **North End Work:**
  - Continue soil excavation and disposal trucking work. This work will include approximately 30 trucks/day using the center and north gates.
  - Concrete cap beam form, reinforcing steel installation, and concrete placement. This work will include concrete trucks and pumps using the center and north gates, with Wednesday, 2/16 and Friday, 2/18 targeted for concrete placement days.
- **South End Work:**
  - The south end concrete cap beam work has been substantially completed.
  - There will be continuing foundation waterproofing works being performed.
  - There will be soil excavation and disposal trucking work within the south end.
    - These soil works begin the buildings' lower-level parking structure and in the weeks ahead, will include a row of temporary braces at the mid-point depth of excavation.
    - The trucking from these south end soil works will be on site, thru the footprint of the new building, with trucks exiting the site via the north end gate.
  - Pending confirmation from Eversource, there is transformer work to be performed at the corner of Fitchburg and Chestnut Streets.
    - Once confirmed, we will update Juan of this Eversource schedule.

Thank you for your continued support and understanding.

Sincerely,

North River Leerink & Consigli Construction