

# 28 CHESTNUT

## NORTH RIVER LEERINK

### Construction Update For 28 Chestnut Street - Scheduled Activities for 3.13.22 – 3.19.22

The following is a list of activities expected to take place:

- **Saturday, March 12<sup>th</sup> and March 19<sup>th</sup>, are expected to be workdays. Extended work hours Monday thru Friday are anticipated and will be compliant with the City of Somerville ordinances.**
- **North End Work:**
  - Continue soil excavation and disposal trucking work. This work will include approximately 30 trucks/day using the center and north gates.
  - Continue concrete cap beam formwork, which will substantially include form stripping, clean-up, and demobilization.
- **South End Work:**
  - Continue foundation waterproofing and soil backfilling of foundation.
  - Continue soil excavation and disposal trucking work. This soil excavation work will continue to define the buildings' lower-levels parking structure. This will include an excavator perched atop the cap beam where it will excavate soils from the deep basement and load into trucks on Chestnut Street. Offsite trucking of soils will be predominantly within the footprint of the building, south to north. This will include approximately 30 trucks per day using the center and north gates.
  - There will be some construction trucking at the sites' southern end, south gate, and in the vicinity of the Chestnut Street and Fitchburg Street intersection. It is projected this trucking will be limited to 20 trucks per day.
  - Continue the slurry wall temporary bracing installation. This work will include the use of crane along with truck deliveries of large steel bracing members. This temporary bracing work will be completed in the buildings' far south end, along with its first advancement northward into the south-central quadrant.
  - Continue soil and utility works south of the new building and adjacent to Fitchburg Street. In support of this work, there will be some jersey barrier and temporary fencing reworked to accommodate construction access in this location.
  - Eversource has started their work at the transformer at the corner of Chestnut and Fitchburg Streets. This transformer work will continue throughout the week.
  - The project team will keep in touch with and update Juan of all works south of the buildings and those that are in close proximity to the Chestnut Street and Fitchburg Street intersection.

Thank you for your continued support and understanding.

Sincerely,

# **28 CHESTNUT**

## **NORTH RIVER LEERINK**

North River Leerink & Consigli Construction