

28 CHESTNUT NORTH RIVER LEERINK

Construction Update For 28 Chestnut Street - Scheduled Activities for **10.29.23 – 11.4.23**

The following is a list of activities expected to take place:

- Saturdays, October 28th and November 4th are projected to be workdays.
- Extended work hours next Monday thru Friday are anticipated.
- These extended daily and overtime work hours will be compliant with the City of Somerville ordinances, with Saturday and Sunday start of work hour is 9AM.

- **South / Fitchburg Street:**
 - The remove/rebuild of Fitchburg Street east end and intersection with Chestnut Street will be completed this week with the remaining pavement installation projected to finish at the end of the week. Line stripping and pavement marking installations are projected for the week of October 30th.
 - Eversource Electric is expected soon to install underground cabling in the far east end of Fitchburg Street. This cabling will energize the new city lights which are installed along Chestnut Street.
 - Eversource Electric has not yet committed to a day for this cabling work, but it's anticipated that it will be after the Fitchburg Street paving and pavement marking works during the week of November 6th.
 - Finish siteworks, including balance of landscaping, irrigation, mulch, etc. anticipated for week of November 6th.
 - There will continue to be intermittent truck deliveries at the building's loading dock and garage entry doors in support of ongoing interior construction and the occupied building's operations.

The project team will keep in touch with and update Juan of all works south of the buildings, and the changing conditions within Chestnut and Fitchburg Streets that overlay with common neighborhood activities.

Thank you for your continued support and understanding.

Sincerely,
North River Leerink & Consigli Construction